

5,953

TOTAL TARGET WORKS

All target works

2,971

TOTAL COMPLETED

✓ Compl: 753

✓✓ Phys: 2,218

2,775

ABHIYAN PROGRESS AFTER 19-MAR

✓ Compl: 557

✓✓ Phys: 2,218

₹154.30 Cr

TOTAL SANCTIONED

W: ₹102.55 Cr

M: ₹51.75 Cr

₹79.52 Cr

TOTAL BOOKED (51.5%)

W: ₹58.06 Cr

M: ₹21.46 Cr

Work Type Progress

Snapshot 2026-05-31 · Model A max 9.0 / Model B max 10.0

All

9 work types

Jal Ganga 2025 Works

2 work types

Completion of Old MGNREGA Works

4 work types

New Works Taken-Up Jal Ganga 2026

1 work types

Farm Pond

A Model A · max 9.0

1,214

Completed + Phys.Compl.

Work Completion 57.8%

Booked Expenditure 55.6%

STARTED 2,100

ONGOING 886

SANCTIONED ₹45.14 Cr

BOOKED ₹25.11 Cr

Amrit Sarowar

A Model A · max 9.0

0

Completed + Phys.Compl.

Work Completion 0.0%

Booked Expenditure 23.1%

STARTED 12

ONGOING 12

SANCTIONED ₹3.66 Cr

BOOKED ₹0.84 Cr

Dug Well Recharge

A Model A · max 9.0

983

Completed + Phys.Compl.

Work Completion 86.2%

Booked Expenditure 80.8%

STARTED 1,141

ONGOING 158

SANCTIONED ₹2.54 Cr

BOOKED ₹2.05 Cr

Irrigation infrastructure

A Model A · max 9.0

19

Completed + Phys.Compl.

Work Completion 73.1%

Booked Expenditure 69.2%

STARTED 26

ONGOING 7

SANCTIONED ₹0.55 Cr

BOOKED ₹0.38 Cr

Water conservation & recharge

A Model A · max 9.0

508

Completed + Phys.Compl.

Work Completion 77.0%

Booked Expenditure 78.3%

STARTED 660

ONGOING 152

SANCTIONED ₹36.17 Cr

BOOKED ₹28.32 Cr

Watershed Related Works

A Model A · max 9.0

111

Completed + Phys.Compl.

Work Completion 77.6%

Booked Expenditure 76.5%

STARTED 143

ONGOING 32

SANCTIONED ₹4.74 Cr

BOOKED ₹3.63 Cr



